	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
	Lead For Disposal Of Earth shall be payable at carriage rates (Lead &Lift)By Mechanical Means Including Loading and unloading up to 7kms.	Cum			2884.10	97.63	281574.68	2884.10	281574.68
3	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803	sqm			252.36	586.14	147918.29	252.36	147918.29
					TOTAL		**10780716.48**		**10780716.48**

Ward No 03
Assistant Engineer

Assistant Excecutive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64